

YUNYOO-NASUAN DISTRICT ASSEMBLY

ANNUAL COMPOSITE PROGRESS REPORT FROM JANUARY 2019 TO DECEMBER 2019

UNDER

**THE COORDINATED PROGRAMME OF ECONOMIC AND SOCIAL
DEVELOPMENT POLICIES OF GHANA (2017-2024)**

AN AGENDA FOR JOBS: CREATING PROSPERITY AND EQUAL OPPORTUNITY FOR ALL

SUBMITTED TO

**THE NORTH EAST REGIONAL COORDINATING COUNCIL
NALERIGU**

PREPARED BY:

**YUNYOO-NASUAN DISTRICT ASSEMBLY
DISTRICT PLANNING COORDINATING UNIT**

Table of Contents

ACRONYMS	iii
EXECUTIVE SUMMARY	v
CHAPTER ONE	1
1.0 Introduction	1
1.1 Purpose of M&E Report for the Period 2019.....	1
1.2 Summary of Achievements of the Implementation of the DMTDP (2018-2021)	2
Table1: Proportion of the DMTDP Implemented.....	3
1.3 Challenges Encountered in the Implementation of the DMTDP Including M&E Challenges	5
1.4 Processes Involved in Carrying Out M&E.....	5
CHAPTER TWO	6
2.0 M&E Activities Report.....	6
Table 2.1: Updates on Projects from January 2019 to December 2019 in Yunyoo-Nasuan District Assembly	7
2.1 Government Flagship Programmes/Projects Handled by the Special Development Ministry.....	8
Table 2.2: Updates on Programs from January 2019to December 2019	8
Table 2.3: Update on Revenue Sources	10
Table 2.4 : Update On Expenditure.....	10
Table 2.5 : Performance of Core Indicators at the Yunyoo-Nasuan District.....	11
Table 2.6: Update on Critical Development and Poverty Issues in 2019.....	16
Table 2.7: Update on Evaluations Conducted.....	17
Table 2.8: Update on PM&E Conducted	19
CHAPTER THREEE	21
3.0 CONCLUSION AND WAY FORWARD.....	21

ACRONYMS

DMTDP	District Medium Term Development Plan
AAP	Annual Action Plan
NDPC	National Development
SIF	Social Investment Fund
APR	Annual Progress Report
DDF	District Development Facility
DACF	District Assembly Common Fund
YNDA	Yunyoo Nasuan District Assembly
YND	Yunyoo Nasuan District
IGF	Internally Generated Fund
DPCU	District Planning Coordinating Unit
LEAP	Livelihood Empowerment Against Poverty
Exec	Executed
MP's CF	Member of Parliament Common Fund
M&E	Monitoring and Evaluation
KVIP	Kumasi Improved Ventilated Pit
Co.Ltd	Company Limited
ENT.	Enterprise
VSLA	Village Savings and Loans
WC	Water Closers
PLWD	People Living With Disability
HH	Household
GSFP	Ghana School Feeding Programme
DCE	District Chief Executive

SHS	Senior High School
JHS	Junior High School
1V1D	One Village One Dam
UNICEF	United Nations International Children's Education Fund
NHIS	National Health Insurance Scheme
N/A	Not Applicable
DA	District Assembly
LBs	Live Births

EXECUTIVE SUMMARY

The 2019 Annual Progress Report of the Yunyoo-Nasuan District Assembly presents a summary of all activities, including projects and programmes implemented from the AAP of the District which was carved out from the District Medium Term Development Plan (DMTDP 2018-2021).

The report is made up of three (3) chapters. Chapter one focusses on introduction which encompasses the purpose of M&E for the reporting period, summary of achievements of implementation of the DMTDP (2018-2021) and details on the annual action plan implemented for the period. It also talks about the challenges encountered during the implementation of the DMTDP 2018-2021. The chapter concludes by looking at processes involved in carrying out M&E activities for the stated period.

Chapter two looks at M&E activity reports in a matrix form which includes update on both physical projects and programmes carried out during the reporting period. It also indicates updates on our revenue sources and expenditure for the district. Chapter two also shows performance of the national core indicators at the district level and provides information on critical development and poverty issues. The chapter concludes with updated information on evaluations conducted and also the PM&E carried out during the period.

Chapter three ends the reports by looking at the concluding comments which include summary of activities carried out during the period and activities which were supposed to be executed but could not happen due to one reason or the other and also the way forward.

CHAPTER ONE

1.0 Introduction

Yunyoo-Nasuan District Assembly was created in 2017 by a Legislative Instrument (L.I) 2349 and inaugurated in 2018, implying that it is a very young district. The District prepared its Medium Term Development Plan (DMTDP) and to translate this into an implementable document, Annual Action Plans (AAP) were teased out of the four year Development Plan so that effective and systematic implementation can be ensured

This 2019 Annual Progress Report is a review of the status of actions taken on the implementation of activities outlined in the 2019 AAP of the Yunyoo Nasuan District under the Ghana Coordinated Programme of Economic and Social Development Policies (2017-2024), An Agenda for Jobs; Creating Prosperity and Equal Opportunity for All.

Furthermore the National Development Planning System Act, 1993, Act 480, mandates the District Planning Coordinating Unit to prepare and submit District Composite Progress Reports. It is in the light of this that Yunyoo-Nasuan District Assembly is pleased to submit its 2019 Annual Progress Report (APR) which covers the period between January 2019 and December 2019.

In the period under review, various development projects and programmes being undertaken by the Assembly had reached appreciable levels of completion while a few had been slowed due to erratic flow of funds. These projects draw funding from a number of sources including the District Development Facility (DDF) District Assemblies' Common (DACF), MPs Common Fund, SIF, UNICEF etc.

1.1 Purpose of M&E Report for the Period 2019

Basically Monitoring & Evaluation (M&E) Plan is aimed at instituting an effective and efficient system for tracking the progress of projects and programmes in a plan such as the medium term development plan.

The Yunyoo-Nasuan District 2019 APR was therefore meant to confirm and ascertain whether projects and programmes earmarked in the 2019 AAP were executed and whether effective monitoring and evaluation was carried out

Systematic monitoring and evaluation of the 2019 annual action plan and reporting will therefore show the extent of progress made towards the implementation of the Agenda for Jobs Policy Framework in the 2019 AAP of the YNDA and will further help to:

1. Identify achievements, constraints and failures so that improvements can be made to achieve better results in the DMTDP in subsequent years.

2. Ensure that planned development projects and programmes are implemented and to ascertain their state and or status of implementation in the District.
3. Enable stakeholders determine through evidence based information, the effects of the various interventions implemented over the period and the impact in terms of positively transforming the lives of the citizenry or targeted beneficiaries in the District
4. Improve service delivery and influence allocation of resources in the district and demonstrate results as part of accountability and transparency to the citizens and other stakeholders.
5. Provide information for effective coordination of district development at the regional and national levels to aid in informed decision making.

1.2 Summary of Achievements of the Implementation of the DMTDP (2018-2021)

The Yunyoo-Nasuan DMTDP (2018-2021) was in its second year of implementation during the 2019 implementation year. The district was carved out from the former Bunkpurugu-Yumyoo district, therefore programmes and projects in the plan include those which were in the former Bunkpurugu-Yunyoo DMTDP and were not completely implemented in the course of the 2014-2017 Medium Term Development Plan and were therefore rolled over to the 2018-2021 plan.

The 2019 Annual Action Plan (AAP) contained about **84** activities planned for implementation out of which fifty one (51) activities had been implemented representing **60.7%** of the planned activities for implementation to impact and change the lives of the citizenry. It is important to add that the 2018 AAP also contained a total of 76 activities earmarked for implementation, forty five (**45**) activities were implemented representing **59.2%** of the total activities planned.

The District Medium Term Development Plan (2018-2021) contained a total of **14** broad objectives stated under five policy dimensions of the Agenda for Growth, Jobs, Prosperity and Equal Opportunities for all and three district level specific objectives outside the five policy dimensions. These broad objectives translated into two hundred and ninety three (293) activities planned for implementation within the four year period (2018-2021). As at December 2019, **96** activities drawn for implementation in 2018-2021 DMTDP of the Yunyoo-Nasuan District Assembly (YNDA) had been implemented representing **32.8%** of the total four (4) year activities. This positively impacted in the lives and influenced poverty reduction of the people in the district and reduced their sufferings.

Table 1 below indicates a summary of the annual implementation of the DMTDP 2018-2021 in percentage terms and its 2019 Annual Action Plan

Table1: Proportion of the DMTDP Implemented

Indicators	Baseline 2018	Target 2018	Actual 2018	Target 2019	Actual 2019
Proportion of the annual action plans implemented by the end of the year:	59.2%	100%	59.2%	100%	60.7%
i. Percentage Completed	52%	100%	52%	100%	57.2%
ii. Percentage of on-going interventions	7.2%	0%	7.2%	0%	3.5%
iii. Percentage of interventions abandoned	0%	0%	0%	0%	0%
iv. Percentage of interventions yet to start	40.8%	0%	40.8%	0%	39.3
Proportion of the overall medium-term development plan implemented	17.4%	100%	17.4%	100%	32.8%

Table 1.2 below indicates the annual action plans executed in the areas of the five development policy dimensions under the agenda for jobs policy framework

Table 1.2: Details on the Annual Action Plan Implemented under the Agenda for Jobs Policy Framework

S/N	Development Dimension	2018		2019	
		Plan	Exec	Plan	Exec
1	Economic Development	16	9	19	8
2	Social Development	17	11	16	9
3	Safeguard the Natural Environment and Ensure a Resilient, Built Environment	14	8	17	8
4	Governance, Corruption and Public Accountability	19	13	17	14
5	Reforming Public Delivery Institutions	10	4	15	12
	Total	76	45	84	51

1.3 Challenges Encountered in the Implementation of the DMTDP Including M&E Challenges

The implementation, monitoring and evaluation of the 2018-2021 DMTDP were not without challenges. Thus the following challenges or difficulties were encountered in the process of implementing, monitoring and evaluating the 2018-2021 DMTDP and for that matter the 2019 annual action plan (AAP).

- The district is still new and therefore do not have the full complement of the departments of an assembly. So we have been depending on acting heads of departments from other sister districts who sometimes are difficult to access them to carry out M&E activities.
- Insufficient DACF allocations which is making it extremely difficult to implement all targeted plan of activities in the Annual Action Plan (AAP) and for that matter the MTDP
- There is inadequate means of transport to facilitate monitoring and evaluation on development interventions in the District. Apart from the DCE's Nissan Patrol and the director's pickup, there is no any other car in the office.
- Heads of Decentralised departments were not showing much interest in attending DPCU meetings themselves. They keep delegating different officers and this does not allow consistency and in keeping abreast with issues discussed in previous meetings
- Difficulties in accessing funds to organise DPCU meetings which would discuss the AAP implementation and its M&E activities

1.4 Processes Involved in Carrying Out M&E

Monitoring and evaluations were carried out based on the District Medium Term development plan 2018-2021 and its M&E plan and more specifically the 2019 Annual Action Plan (AAP). We adopted a participatory approach in carrying out the M&E activities and also employed the same process in preparing the 2019 annual progress report.

DPCU meetings therefore were being organized at the district assembly to discuss progresses made regarding implementation of the 2019 AAP. In these meetings, heads of departments or their representatives were made to carry out power point presentations by way of reports on their various 2019 departmental AAPs implementations.

Monitoring visits were also being made by DPCU members to the field to ascertain for ourselves the progress of works on various projects. Beneficiaries of various projects were not being left out in this visits.

These reports were therefore collated, analyzed and harmonized and a draft report written by the planning unit after which another DPCU meeting was organized and the draft report presented for validation by all the departments. After this validation the report was finalized and adopted by members of the DPCU as the 2019 annual composite progress report. This process is employed in preparing all the quarterly reports for the district.

CHAPTER TWO

2.0 M&E Activities Report

Monitoring and evaluation was carried out during the implementation of the 2019 annual action plan. As stated earlier The M & E Plan is primarily meant to institute an effective and efficient system for tracking the progress of programmes and projects in the district through systematic monitoring and evaluation of the AAP. The following are therefore matrixes of tables representing reports of M&E activities on projects and programmes in the 2019 annual action plan.

Table 2.1: Updates on Projects from January 2019 to December 2019 in Yunyoo-Nasuan District Assembly

PROJECT DESCRIPTION	DEV'T DIMENSION OF POLICY FRAMEWORK	LOCATI ON	CONTRA CTOR	CONTR ACT SUM (GHC)	SOUR CE OF FUND ING	DATE OF AWARD	DATE START ED	EXPECT ED DATE OF COMP	EXPENDI TURE TO DATE	OUT STANDI NG BAL	IMPLEM ENTATI ON STATUS (%)
Construction of a 1No 21 Units Compound house for Staff of Yunyoo-Nasuan District Assembly	Social Development	Yunyoo	Gubdand a Co.Ltd	511,218,00	DACF	24/11/18	8/12/18	8/7/19	312,399.36	198,818	75%Complete
Rehabilitation of an abandoned Classroom Block as offices for Decentralized Departments	Reforming Public Delivery Institutions	Yunyoo	Original Step	118,000.00	DACF	14/11/2018	28/11/2018	28/6/2019	113,589.22	4,410.78	100% complete
Construction of 1 No. 6 unit Classroom Block with office and Store, 4-Seater KVIP and Urinal and a Library	Social Development	Nauk	Kuluhak paya Ent.	490,874.72	SIF	14/2/2018	13/9/16	27/6/2019	466,350.98	24,523.74	95% complete
Construction and Furnishing of 1No. Maternity home	Social Development and Reforming Public Delivery Institutions	Nasuan	Piesie Yeboah ENT	110,000.00	SIF	14/11/2018	28/11/18	28/05/19	106,550	3,450.00	100% complete
Construction of 1No 3unit Classroom block	Social Development /Infrastructure	Mangor	Original Step	240,000.00	DDF	19/06/18		20/11/19	121,831.86	85,380.06	100% complete
Rehabilitation of Nurses Quarters	Social Development	Yunyoo	Original Step	34,000,00	DDF	12/12/18		07/08/19	27703.45	7805.55	100% Complete
Construction of 1 No. Nurses Bungalow	Social Development/infra structure	Yunyoo	M.S. Madubi Enterprise	241,419.70	DDF	31/07/19	22/07/19	22/01/2020	0.00	241,419.70	60% Complete

2.1 Government Flagship Programmes/Projects Handled by the Special Development Ministry

Under the one village one dam (1VID) initiative, the government awarded ten dugouts/dams on contract in ten different communities in Yunyoo-Nasuan District. Six of the dams/dugouts are completed in the following communities;

1. Gbeduri 2. Mantana, 3. Yunyoo 4. Jimbale, 5. Bunbuna and 6. Gbankurugu and two of them are 87% complete in Nasuan and Dobiyantoa. Due to the set in of the rains two of the dams/dugouts were yet to start in the remaining two communities that is Tuna and Sanbik.

The special development ministry also awarded on contract three (3) community/institutional 10-seater WC toilet Facilities in the following communities; Jimbale, Nasuan and Yunyoo. They are all at various stages of completion.

Table 2.2: Updates on Programs from January 2019 to December 2019

PROJECT DESCRIPTION	DEV'T DIMENSION OF POLICY FRAMEWORK	AMOUNT INVOLVED SUM GHC	SOURCE OF FUNDING	DATE STARTED	EXPECTED DATE OF COMPLETION	EXPENDITURE TO DATE (GHc)	OUTSTANDING BALANCE	IMPLEMENTATION STATUS (%)	TOTAL BENEFICIARIES	REMARKS
Formation of village savings and loans association (VSLA) in rural communities	Economic Development	2,100.00	DACF	5 th March 2019	7 th March 2019	2,100.00	00	100%	150	Well executed
Registrations of Persons Living With Disabilities (PLWD) in the district	Social Development	8,600.00	DACF	18 th July, 2019	8 th August, 2019	8,600	00	100%	756	Well Executed

Disbursement of PWD share of the Common Fund	Economic and Social Development	105,000	DACF	5th November , 2019	10 th December, 2019	105,000.00	00	100%	224	Well Executed
Awareness creation on construction of HH toilet and hand washing	Safeguard the Natural Environment and Ensure a Resilient, Built Environment	29,000.00	UNICEF	6 th March, 2019	8 th August, 2019	23,200.00	5,800.00	79%	1,367	Well Executed
Awareness creation and sensitization on HH water treatment and safe storage	Safeguard the Natural Environment and Ensure a Resilient, Built Environment	1,780	UNICEF	12 th , November , 2019	23 rd December, 2019	1,780	00	100%	900	Well Executed

Table 2.3: Update on Revenue Sources

Revenue Item	Actual 2018	Target 2019 (GHC)	Actual 2019 (GHC)
IGF	2,647.00	50,592.00	11,476.00
DACF	355,541.21	4,065,327.13	2,523,854.45
MP's CF	447,000.00	447,000.00	155,416.70
PWDs CF	181,099.91	254,835.56	231,600.00
MSHAP	18,000.00	19,639.25	19,000.25
GSFP	0.00	0.00	0.00
SRWSP	0.00	0.00	0.00
DDF	610,160.00	610,160.00	381,297.75
GSOP	N/A	N/A	N/A
UNICEF	20,000.00	455,500.00	26,545.00
UDG	N/A	N/A	N/A
LEAP	0.00	0.00	0.00
OTHERS	37,615.00	1,270,817.04	242,159.16
Total	1,672,063.12	7,173,870.98	3,591,349.31

Table 2.4 : Update On Expenditure

Expenditure Item	Baseline 2018	Target 2019	Actual 2019
Compensation	N/A	325896.14	325896.14
Goods and Services	219,561.55	2,447,385.49	1,533,802.55
Investment/Assets	4,641.00	2,584,250.00	893,456.55
Others	169,074.36	2,170,135.56	645,704.35
Total	393,276.91	7,527,667.19	3,398,859.59

Table 2.5 : Performance of Core Indicators at the Yunyoo-Nasuan District

	Indicator (Categorized by Development Dimension of Agenda for Jobs)	Baseline (2018)	Target 2019	Actual 2019
ECONOMIC DEVELOPMENT				
1	Total output in agricultural production	92,090	97,760	95,651
	i. Maize	15,115.19	19,821.45	16,342.04
	ii. Rice (milled)	118.13	312.16	213.45
	iii. Millet	199.16	250.45	215.91
	iv. Sorghum	160.83	265.28	162.91
	v. Cassava	101.11	159.24	105.82
	vi. Yam	84.10	98.85	91.23
	vii. Cocoyam	N/A	N/A	N/A
	viii. Plantain	N/A	N/A	N/A
	ix. Groundnut	210.18	312.71	215.85
	x. Cowpea	198.45	245.87	221.75
	xi. Soybean	118.50	246.90	201.42
	xii. Cocoa	N/A	N/A	N/A
	xiii. Shea butter	94.43	115.99	98.32
	xiv. Oil palm	N/A	N/A	N/A
	xv. Cashew nut	673	1,112	875
	xvi. Cotton	75.47	143.83	74.13
	xvii. Cattle	7,845	10,934	8,576
	xviii. Sheep	9,349	11,946	10,570
	xix. Goat	4,594	7,056	5,721
	xx. Pig	1,995	3,921	2,745
	xxi. Poultry	5,823	8,264	6,591

2	Percentage of Arable Land under cultivation	50%	70%	60%
3	Number of Industries Established			
	i) Agriculture	0	0	0
	ii) Industry	0	2	0
	iii) Services	2	5	0
4	Number of New Jobs Created			
	i. Agriculture	986	2,015	1,390
	ii. Industry	0	0	0
	iii. Services	94	150	94
SOCIAL DEVELOPMENT				
5	Net enrolment Ratio			
	i. Kindergarten	98.9%	74%	73.2%
	ii. Primary	82.1%	77.6%	77.5%
	iii. JHS	47.3%	43.9%	43.1%
6	Gender Parity Ratio			
	i. Kindergarten	0.99	1.0	0.99
	ii. Primary	1.00	1.0	0.99
	iii. JHS	1.02	1.1	1.06
	iv. SHS	No SHS in YND	N/A	N/A

7	Completion Rate			
	i. Kindergarten	93.5%	93.3%	93.2%
	ii. Primary	89.7%	85.3%	85.2%
	iii. JHS	90.0%	77%	76.9%
	iv. SHS	No SHS in YND	N/A	N/A
8	Number of Operational Health Facilities			
	i. CHPS Compound	7	10	7
	ii. Clinic	0	1	0
	iii. Health Centre	3	5	3
	iv. Hospital	0	1	0
9	Proportion of Population with Valid NHIS Cards	Male = 34% Female = 35% Both Sex = 69%	Male = 38% Female = 38% Both Sex = 76%	Male = 36.1% Female = 36.8% Both Sex = 72.9%
	i. Total by Sex			
	ii. Indigents	8.6%	10%	11%
	iii. Informal	9.6 %	17%	18.5%
	iv. Aged	2,4%	4%	6.4%
	v. Under 18 years	18.6%	23%	26%
	vi. Pregnant Women	0.7%	2%	3.3%
10	Number of Births and Deaths Registered	Male = 1,235 Female = 1,405 Total = 2,640	Male = 2,000 Female = 2,000 Total = 4,000	Male = 2,856 Female = 1,456 Total = 4,312
	i. Birth (sex) ii. Deaths(Sex, Age group)	Male = 8 Female = 4 Total = 12	0	Male = 22 Female = 9 Total = 31

11	Percent of Population With Sustainable Access to Safe Drinking Water Sources i. District ii. Urban iii. Rural	78% 75% 51.4%	90% 84% 70%	85% 82% 58%
12	Proportion of Population with Access to Improved Sanitation Services i. District	30%	50%	32%
	ii. Urban	26%	40%	29%
	iii. Rural	15%	40%	19%
13	Maternal mortality ration	0	137 per 100,000LBs	0
14	Malaria Case Fatality (Institutional) i. Sex	Male = 0% Female =0%	0.48%	0% 0%
	ii. Age group	Male = 1-4 year = 0% 24-34 year = 0% Female = 1-4 years = 0%	0.48%	Male = 1-4 years = 0% 5-9 years = 0% 70+ years = 0% Female 1-11 months=0% 1-4 months =0% 5-9 months = 0%

15	Number of Recorded Cases of Child trafficking and Abuse			
	i. Child Trafficking (sex)	0	0	0
	ii. Child Abuse	34	0	42
Safeguard the Natural Environment and Ensure a Resilient, Built Environment				
16	Percentage of Road Network in Good Condition			
	i. Total	32%	50%	32%
	ii. Urban	8%	15%	8%
	iii. Feeder	24%	35%	24%
17	Percentage of communities covered by Electricity			
	i. District	4.4%	8%	4.7%
	ii. Rural	0.4%	2%	0.7
	iii. Urban	4%	6%	4%
Governance, Corruption and Public Accountability				
18	Reported Cases Crime		0	
	i. Men	22		25

	ii. Women	9	0	11
	iii. Children	0	0	2
19	Percentage of Annual Action Plan Implemented	59.2%	100%	60.7%
20	Number of Communities Affected by Disaster			
	i. Bush Fires	12	0	9
	ii. Floods	8	0	7

Table 2.6: Update on Critical Development and Poverty Issues in 2019

Critical Development and Poverty Issues	Allocation(GHc)	Actual receipts (GHc)	No. of beneficiaries	
			Target	Actuals
Ghana School Feeding Programme	N/A	N/A	5,000	4,736
Capitation grants	96,326.16	32,108.72	14,500	14,114
National Health Insurance Scheme	N/A	N/A	30,000	29,347
Livelihood Empowerment Against Poverty (LEAP) Programme	90,190.00	90,190.00	1,304	1,304
Nation Builders Corps (NABCO)	N/A	N/A	143	143
One District-One factory programme	N/A	N/A	1	0
One Village-One Dam Programme	N/A	N/A	10	8
Planting for Food and Jobs Programme	6,700.00	6,700.00	1,808	406
Free SHS programme	No SHS	No SHS	No SHS	No SHS
National Entrepreneurship and Innovation Plan (NEIP)	N/A	N/A	N/A	N/A

Table 2.7: Update on Evaluations Conducted

Name of Evaluation	Policy/Programme/Project Involved	Consultant or resource person involved	Methodology used	Findings	Recommendations
<p>1. Annual Review of our 2018 AAP</p>	<p>Construction of a 1No 21 Units Compound house for Staff of Yunyoo-Nasuan District Assembly at Yunyoo</p>	<p>DPCU</p>	<p>Presentations ; All departments were made to do presentations.</p>	<p>.After all presentations were made it was realized that one challenge run through all</p> <ul style="list-style-type: none"> ➤ That all departments sited lack of accommodation as a big challenge ➤ They complained that living in other communities and commuting to office always, drains their little resources, as they are no accommodation for rental in the district capital 	<p>A recommendation was therefore made that a 21 unit compound house to accommodate all staff of the Assembly in the district capital (Yunyoo) be constructed.</p>

				➤ They also complained of a dusty road which makes their dresses dirty before they get to the office always	
2. Annual AAP Review	Rehabilitation of an abandoned Classroom Block for as offices for Decentralized Departments	DPCU	Presentations and Contributions	<p>After all presentations and further deliberations what was clear was that;</p> <p>There was lack of office accommodation for departments and Units of the assembly</p>	Following this discussion it was recommended that an old school block which was abandoned, be rehabilitated to serve as temporal offices for staff of the assembly and other departments.
3. Needs assessment	Construction of 1 No. 6 unit Classroom Block with office and Store, 4-Seater KVIP and Urinal and a Library	DPCU	Pair wise ranking : The community people were made to state their needs. They were further made to choose their priority project through the use of pair wise ranking due to insufficient resources to meet their needs.	After helping the community people to pair their needs and ranked them, it came out the need for a school block was highly ranked.	A recommendation was then made to construct a 1No. 6 units classroom block at Nauk

4. Needs assessment	Construction of 1No 3unit Classroom block at Mangor	DPCU	Pair Wise Ranking: Stake holders were led to do a pair wise analysis of their community needs	After the rankings the need for a classroom block was the highest	A recommendation was therefore made for a 1 No. 3units classroom block be constructed at Mangor.
---------------------	---	------	---	---	--

Table 2.8: Update on PM&E Conducted

Name of PM&E Tool	Policy/Programme/Project Involved	Consultant or resource person involved	Methodology used	Findings	Recommendations
1. Community score cards	Rehabilitation of an abandoned Classroom Block for as offices for Decentralized Departments	DPCU	A matrix of questions were administered to stakeholders in the district for them to score the service provider(DA) in terms of the quality work done	The stakeholders generally scored the service provider high marks agreeing that the work was satisfactory.	The DA was encouraged to always involve stakeholders in M&E activities of a project.
2. Community score cards	Construction of 1 No. 6 unit Classroom Block with office and Store, 4-Seater KVIP and Urinal and a Library	DPCU	Stakeholders in the community were taken through matrix of questions in order for them to score the service provider as to	The concern of the community was that the school block was not furnished otherwise the quality of work done was satisfactory.	The DA was asked to speed up the furnishing process.

			whether a good work was done or not.	But assembly assured them that they would definitely furnish it because of it was part of the contract.	
3. Community score cards	Construction of 1No 3unit Classroom block at Mangor	DPCU	Two focus groups meetings (men and women groups) was carried out in the community after the project was completed to find out what the community members thought went right or wrong during the construction process.	The following findings were gotten; <ul style="list-style-type: none"> ➤ That throughout the process the community participated in monitoring the process ➤ That the contractor cooperated with them through out ➤ That the DA also monitored the project well ➤ That the contractor's work was good 	The community encouraged the district assembly to continuously involve project beneficiaries in their project implementation

CHAPTER THREE

3.0 CONCLUSION AND WAY FORWARD

In the period under review the Yunyoo-Nasuan district assembly undertook a number of development projects and programmes of which some have been completed and others are at various stages of completion. A summary of key projects and programmes undertaken during the reporting period include the following:

- i. Construction of a 1No 21 Units Compound house for Staff of Yunyoo-Nasuan District Assembly at Yunyoo
- ii. Rehabilitation of an abandoned Classroom Block as offices for Decentralized Departments at Yunyoo
- iii. Construction of 1 No. 6 unit Classroom Block with office and Store, 4-Seater KVIP and Urinal and a Library at Nauk
- iv. Construction and Furnishing of 1No. Maternity home at Nasuan
- v. Construction of 1No 3unit Classroom block at Mamngor
- vi. Rehabilitation of Nurses Quarters at Yunyoo
- vii. Construction of 1 No. Nurses Bungalow at Yunyoo
- viii. Construction of 8 No. dams/dugouts under 1VID in eight communities
- ix. Construction 3 No. 10 seater WC toilet facilities in three different communities
- x. Formation of village savings and loans association (VSLA) groups in rural communities
- xi. Registrations of Persons Living With Disabilities (PLWD) in the district

They are however a number of projects that were supposed to be carried out during the reporting period but due to some reasons could not be carried out. They include among others the following:

- i. Construction of the District Assembly Administration
- ii. Rehabilitation of an old block to serve as temporal offices for GES
- iii. Rehabilitation of the old court building
- iv. Construction of more 1VID
- v. Construction of a CHPS compound at Gbankurugu
- vi. Construction of dams at two different communities under the Ghana Productive Safety Net Project (GPSNP)
- vii. Construction of an accommodation for the Ghana police service at Yunyoo
- viii. Establishment of cashew plantations at Gbankurugu and Matana under the GPSNP

Moving forward the DA should make the implementation of its monitoring and evaluation plan central in its effort to ensure effective and efficient delivery of projects and programmes by providing funds and a vehicle to the DPCU for such purpose. The DA must also support the training of DPCU members in M & E tools and methodologies so as to ensure effective monitoring of projects and programmes. The District Assembly's Common Fund and DDF should also be released timely so as to allow for the implementation of planned projects and programmes. Also the assembly should strengthen its derive for internal revenue mobilization to support the implementation of some projects and programmes.